

· 25X1

~~SECRET~~
~~CONTROL~~
U.S. OFFICIALS ONLY

--

DATE:

INFO. 4 April 1947

DIST. ~~XXXXXX~~ 1947

PAGES 3 1340

SUPPLEMENT

REFERENCE CENTER LIBRARY

X STATE	X WAR	X NAVY	JUSTICE	R & E	C & D	X AAF						
--------------------------	------------------------	-------------------------	----------------	------------------	------------------	------------------------	--	--	--	--	--	--

1. Schönau

Considerable progress is being made in the construction of the Schönau power station; the shell of the building is finished, the turbo-canal is being concreted, and machine bases laid. The turbines have been ordered from J. M. Voith of St. Pölten, the generators from the Elin works in Vienna. Details on their number, type, and capacity are not yet known.

2. Stopfenreuth

Initial clearing is in progress at Stopfenreuth; four excavators are in operation.

3. Altenworth

Clearing work is in progress with seven excavators and a light field railroad; a start has been made on construction of the walls of the power station.

40 Tulla

Five excavators are still at work on earth removal; the walls are being constructed, and concrete foundations are being laid.

5. Korneuburg

Work has reached a similar stage to that at Tulln. So far, no machinery has been installed, but the turbo-canal is being concreted.

This document contains information affecting the national defense of the United States within the meaning of the Espionage Act, 50, U.S.C. 31 and 32, as amended. Its transmission or the revelation of its contents in any manner to an unauthorized person is prohibited by law.

CLASSIFICATION SECRET

CONTROL U.S. OFFICIALS ONLY

Document No.

NO CHANGE in Class.

☐ DECLASSIFIED

Class. CHANGED TO: 72 5

CONFIDENTIAL

DDA Memo

Approved For Release 2006/04/13 : CIA-RDP82-00457R000600450003-7

Date: 180478

25X1